

= Complete

Current location of team activity 24

The Avenue Phase 24
150m Live
5 services
(1 weeks)
Traffic Management

New 50mm PE reinforcement is a must

(31) 90mm LP PE NEW CONNECTION

65M +
82M Of/O/C
8 Services

(24) 90mm LP PE

210M
14 Services

Warren Avenue
(Push 12 - Added from Wes push plan) to be done with push 20 & 22
75m dead
10 services
(2 weeks)

The Avenue/ Warren Ave
Phase 22
50m Dead
1 service
(1 week)
Traffic Management at the junction

202m
10 Services

(23) 150mm LP PE

Warren Avenue
Phase 20
150m Dead
5 services
(3 weeks)

(29A) 125mm LP PE

(26) 90mm LP PE

(28B) 250mm LP PE

(01) 75mm LP PE

(02) 63mm LP PE

(03) 63mm LP PE

The Dene
Phase 7
30m Dead
3 services
COMPLETE

The Dene
Phase 8 & 9
200m Live
15 services
COMPLETE

The Dene
Phase 5 & 6
200m Live
15 Services
COMPLETE

Highview
Phase 10
95m dead
4 services
(1 week)
STARTING 07/07/25
COMPLETE

(04) 90mm LP PE

(05) 90mm LP PE

(06) 75mm LP PE

(07) 125mm LP PE

Scarborough Close
Phase 19
107m DEAD
10 services
(2 weeks)
W/C 21/07/25

(17) 75mm LP PE

(16) 75mm LP PE

(15) 75mm LP PE

(14) 90mm LP PE

(13) 125mm LP PE

(12) 63mm LP PE

(11) 90mm LP PE

(10) 125mm LP PE

(22) 75mm LP PE

Wilbury Avenue
Phase 17
95m Dead
10 services
(2 weeks)

Highview
Phase 16
80m Dead
5 services
(1 week)

Highview
Phase 15
100m Dead
10 services
(2 weeks)

Highview
Phase 14
80m Dead
8 services
(2 weeks)

(08) 75mm LP PE

(09) 125mm LP PE

(08B) 90mm LP PE

(08A) 75mm LP PE

"WARNING THIRD PARTY PIPELINE IN CLOSE PROXIMITY"

Project Ref: SOE12863
Project Year: 2023_24
Depot: Construction London EM2 92L0208
Address: Sandy Lane, Sutton SM2 7ER

Proposed Mains
Diam. Mat. Pres. Len. T. Code
125mm PE LP 1,496 DIMPP2
120mm PE LP 419 DCMP3
63mm PE LP 25 DIMNP1
63mm PE LP 321 DIMPY1
75mm PE LP 2,512 DIMPY1
90mm PE LP 2,340 DIMPY2

Abandonment Mains
Diam. Mat. Pres. Len. T. Code
2" ST LP 25 DAMNP1
3" SI LP 232 DAMPY1
4" CI LP 2,124 DAMPY2
4" SI LP 2,815 DAMPY2
6" CI LP 1,549 DAMPY3
6" SI LP 180 DAMPY3

Other Tasks
Description Len/Quan Task
Non Domestic Servi 3 DISEN
Service Extra Over L 750 DISER
Service Renew Assc 312 DISER
Service Transfer 147 DISER

Mains To Base Of Risers
Diam. Mat. Pres. Len. T. Code

For SGN Internal Use Only.

