New 90mm PE reinforcement is a must

(31) 90mm LP PE NEW CONNECTION

(29A) 125mm LP PE

(29B) 250mm LP PE

(26) 90mm LP PE

(24) 90mm LP PE

(23) 125mm LP PE

(25) 63mm LP PE

(01) 75mm LP PE

(02) 63mm LP PE

(03) 63mm LP PE

(27) 180mm LP PE

(28) 180mm LP PE

Team 1

(21) 75mm LP PE

(22) 75mm LP PE

Golfe side Phase 18 75m dead 5 services 1 week

Golfe side Phase 17 100m dead 8 services 2 weeks

(17) 75mm LP PE

(30) 125mm LP PE

(20) 90mm LP PE

(18) 75mm LP PE

(16) 75mm LP PE

(19) 90mm LP PE

Golfe side Phase 16 100m dead 7 services 2 weeks

(15) 75mm LP PE

Downside Phase 10 110m dead 6 services 2 weeks

Downside Phase 9 100m dead 10 services 2 weeks

Golfe Side Phase 15 100m dead 7 services 2 weeks

(14) 90mm LP PE

Downside Phase 8 100m dead 9 services 2 weeks

Downside Phase 7 100m dead 10 services 2 weeks

(12) 63mm LP PE

Golfe side Phase 14 100m dead 8 services 2 weeks

Downside Phase 6 100m dead 7 services 2 weeks

(13) 125mm LP PE

(05) 90mm LP PE

Golfe Side Phase 11 100m dead 6 services 1 week

Golfe side Phase 13 100m dead 6 services 2 weeks

Sandy Lane Phase 5 150m dead 6 services 1 week connections

The Drive Phase 1 300m Live 22 services 4weeks

(10) 125mm LP PE

(07) 125mm LP PE

Golfe Side Phase 12 100m dead 6 services 2 weeks

The Drive Phase 2 270m Live 19 services 3 weeks

(09) 125 LP PE

Sandy Lane Phase 4 100m dead 5 services 1 week

CSEP Connection

08B 90mm LP PE

The Drive Phase 3 130m Dead 8 services 1 week

08A 75mm LP PE

"WARNING THIRD PARTY PIPELINE IN CLOSE PROXIMITY"

Project Ref:	SOE12863
Project Year:	2023_24
Depot:	Construction London EM2 92L0208
Issued:	
Address:	Sandy Lane, Sutton SM2 7ER

Proposed Mains
Abandonment

SGN Your gas. Our network.

2 Leesons Hill, St Mary Cray, Orpington, BR5 2TN

Drawing ___ of ___

Proposed Mains

Diam.	Mat.	Pres.	Len.	T. Code
125mm	PE	LP	1,496	DIMPY2
180mm	PE	LP	419	DCMUP3
63mm	PE	LP	25	DIMNP1
63mm	PE	LP	321	DIMPY1
75mm	PE	LP	2,512	DIMPY1
90mm	PE	LP	2,340	DIMPY2

Abandonment Mains

Diam.	Mat.	Pres.	Len.	T. Code
2"	ST	LP	25	DAMNP1
3"	SI	LP	232	DAMPY1
4"	CI	LP	2,124	DAMPY2
4"	SI	LP	2,815	DAMPY2
6"	CI	LP	1,549	DAMPY3
6"	SI	LP	180	DAMPY3

Other Tasks

Description	Len/Quan	Task
Non Domestic Servi	3	DISEND
Service Extra Over L	750	DISESR
Service Renew Assc	312	DISESR
Service Transfer	147	DISEST

Mains To Base Of Risers

Diam.	Mat.	Pres.	Len.	T. Code

For SGN Internal Use Only.

0 30 60 120 Meters

PRM Maps - Southern MXD